

Fox Cities Exhibition Center

Weekly Update - 02/06/2017

Key Progress Points

- ◇ **Sheet Piling Progress:** *The last few pieces of sheet piling were installed on Friday, closing out this portion of work. The crew had to utilize a crane-attached vibrating hammer to drive the sheets down due to the slope of the hill. Some resistance was met causing excessive vibrations, however the allowable levels were never exceeded.*

- ◇ **Tieback Anchors:** *All of the tieback anchors along Eighth Street were completed and are now waiting on re-grouting, which will occur in the upcoming week. Mass excavation of tier 2 continued throughout the week with a plan to get 80% of it completed by the end of next week. Tier 2 tieback anchors will continue to be installed during the upcoming week as well.*

- ◇ **Conditions & Safety:** *The site conditions were ideal except for some colder weather later in the week. Although the colder weather was less desirable to work in, it did harden the ground which prevented the need for cleanup in the surrounding streets due to soil being tracked off site. Work remained on schedule and there were no delays from the weather. No injuries occurred in the past week.*

Progress Photographs



Michels driving the remaining shorter sheet piling into the southeast corner by utilizing the vibrating hammer attachment for the crane.



Progress of the tier 2 excavation.



View of the tier 2 excavation progress as seen from the northwest corner of the building limits.



Michels trailer and the Miron concrete trailer being staged next to the warming shelter, which has been converted into a rest/working area.