



Fox Cities Exhibition Center

Weekly Update - 12/12/2016

Key Progress Points

- ◇ **Sheet Piling Progress:** *Michels continues to vibrate and impact sheeting along Elm Street working toward the Outagamie County Justice Center Building. Friday they received their crane which will replace the diesel hammer and conduct the impacting. This will allow them to continuously vibrate sheeting in lieu of stopping to attach the diesel hammer to impact the sheeting, which is a process that takes approximately one and a half hours to conduct.*

- ◇ **Tieback Anchor Testing:** *Michels installed a test tieback anchor rod on Wednesday in the north east corner of the jobsite along Lawrence Street. These rods are augured into place and then filled at various depths with a grout material to act as an anchor point. Once the grouting process is completed it will be tested for several days. The results will determine the number of tieback rods needed throughout the entire system.*

- ◇ **Conditions & Safety:** *Colder weather came this past week which caused extra time for the machines to warm up in the morning and cause some minor maintenance issues. Regardless though the contractors maintained their weekly schedules and had limited issues with the changes to the density of the soils. No injuries occurred this past week.*

Progress Photographs



Michels installing the test tieback anchor at the NE corner of the jobsite along Lawrence Street.



Calnin & Goss continue to excavate building footprint in conjunction with Michels driving sheeting.



Michels Crane that will conduct sheet impacting.



Sheeting that has been vibrated to depth along Elm Street. Will now have to be impacted in order to achieve proper depth.