



Fox Cities Exhibition Center

Weekly Update - 01/16/2017

Key Progress Points

- ◇ **Sheet Piling Progress:** *The fiber line along Eighth Street is temporarily being housed in a splice trailer located in the street. This will allow the clearance needed for Michels to safely continue driving sheet piling along Eighth Street. Throughout the rest of the project area, all sheet piling was installed to their final depth, allowing Calnin & Goss to continue mass excavation of the first tier.*

- ◇ **Tieback Anchors:** *Another shipment of tiebacks arrived early in the week and auguring continued at the corner of Elm and Lawrence Street. Walers were also installed on the tiebacks along Lawrence Street (walers take the tension load of the tieback anchor and distributes it out over a broader area of the sheet piling). The final testing of the Lawrence Street tiebacks occurred Friday, which will allow this portion of the project to be excavated to the second tier in the coming weeks.*

- ◇ **Conditions & Safety:** *The condition of the site fluctuated throughout the week with the changes in temperature. The warmer weather earlier in the week caused the site to become fairly muddy, however the later portion of the week brought freezing temperatures, causing severe ice build-ups. Calnin & Goss and the Miron CM team immediately conducted de-icing on the site and the temporary sidewalk detours around Elm Street to prevent slips and falls. No injuries occurred in the past week.*

Progress Photographs



Michels making progress along Eighth Street after the fiber was suspended.



AT&T's temporary fiber splice trailer. This will house the exposed fiber until the sheet piling is completely installed.



Example of the fully installed earth retention system.



View from the northeast corner of the jobsite that shows the extent of the tier 1 excavation.