

Fox Cities Exhibition Center

Weekly Update - 01/30/2017

Key Progress Points

- ◇ **Sheet Piling Progress:** *Work began on driving the final sheet piling into the southeast corner of the project site. This portion of the project is where the natural slope of the hill is to remain, so the sheets gradually get shorter. Excavation had to be conducted first to level the area for the machines so the sheeting could be installed. Final driving of the sheet piling to depth in this area will happen early next week, finalizing the entire sheet piling installation process.*
- ◇ **Tieback Anchors:** *Progress was made in the excavation of the second tier along Lawrence Street. Crews continued to auger and install tieback anchors along Elm Street; they were able to complete approximately 90 percent of the required tiebacks. The final portion, re-grouting, and work along Eighth Street will begin in the upcoming week.*
- ◇ **Conditions & Safety:** *Above-freezing temperatures continued throughout the majority of the week, which in turn caused muddy conditions. Calnin & Goss maintained street sweeping throughout the week to ensure the streets remained clear of any soils as best as possible. Tracking pads were also added to allow better runoff from the vehicles before exiting the site. No injuries occurred in the past week.*

Progress Photographs



Michels driving the remaining shorter sheet piling into the southeast corner.



Crews conduct auguring along Elm Street. This picture shows them auguring through abandoned concrete material utilizing a heavier duty coring bit.



Progress of the Tier 2 excavation along Lawrence Street.



The northwest corner of the project along Lawrence Street shows the depth of Tier 2.