

Fox Cities Exhibition Center

Weekly Update - 10/02/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Exterior framing continues. Precast is complete. Spray foam under the crosswalk started this week.

- ◇ **Steel:** Reinforcement on the stairs spanning from the plaza to bridge level started this week. Installation of miscellaneous steel continues, including handrails, ladders, stairs, etc.

- ◇ **Concrete:** Expo concrete slab-on-grade preparation continues with the installation of floor boxes and site grading for the center and north slabs. The south third portion of the exhibition hall floor has been poured and finished. Southeast plaza stair work continues.

- ◇ **Masonry:** Interior stone veneer around the elevator shaft walls in the bridge level area continues. Masonry around the expo columns has begun.

- ◇ **Miscellaneous Work:** A large amount of installation work is being done, including steel studs, exterior sheathing, vapor/air barrier, aluminum curtain wall frames, metal panels, RTU curbs, in-wall electrical/plumbing rough-ins, overhead plumbing/HVAC/fire suppression systems, and drywall.

- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

Progress Photographs



Interior stone at the plaza level nears completion.



Drywall is being finished in the administration area, and painting has begun. Drywall also continues in back-of-house.



The south third of the exhibition hall floor has been poured. The next concrete floor pour will be the north third of the exhibition hall.



Foam is being installed on the plaza deck, and concrete will begin soon.