

Fox Cities Exhibition Center

Weekly Update - 10/09/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Exterior framing continues. Precast work and spray foam under the bridge is complete. Road work is underway on Lawrence Street.

- ◇ **Steel:** Stair reinforcement, finish work, and installation of miscellaneous steel continues, including handrails, ladders, stairs, etc.

- ◇ **Concrete:** The north section of the exhibition floor was poured on Monday, and the middle and final portion will be poured on Tuesday. Southeast plaza stair work continues. Planters are poured and complete.

- ◇ **Masonry:** Interior stone veneer around the elevator shaft walls in the bridge level area continues to go up. Masonry around the expo columns has begun.

- ◇ **Miscellaneous Work:** A large amount of installation work is being done, including steel studs, exterior sheathing, vapor/air barrier, aluminum curtain wall frames, metal panels, RTU curbs, in-wall electrical/plumbing rough-ins, overhead plumbing/HVAC/fire suppression systems, and drywall.

- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

Progress Photographs



Work continues on the staircase from the park to the plaza deck.



This picture captures the view from Jones Park.



The north third of the exhibition hall floor was poured on Monday, and the middle and final third will be poured Tuesday.



Foam is installed on the plaza deck; forms and tent anchors are in place for the first pour.