

# Fox Cities Exhibition Center

## Weekly Update - 11/06/2017

---

### Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** MEP work continues, and interior stud framing and drywall has started. Lawrence Street is paved, and the curtain wall and glazing are complete. Store front installation will begin today. Elevator installation and escalator finishes are ongoing. Roof work is complete.
  
- ◇ **Steel:** Finish work continues, as well as installation of handrails, ladders, stairs, etc.
  
- ◇ **Concrete:** Work continues on the southeast plaza stairs, which will be completed by mid-week. Concrete work on the plaza deck continues. The loading dock concrete was poured, along with the slab in the walk-in cooler. Some of the curbs have been poured in front of the plaza deck.
  
- ◇ **Miscellaneous Work:** A large amount of installation work is being done, including roofing, framing soffits, aluminum curtain wall frames, metal panels, glazing, MEP finishes, overhead plumbing/HVAC/fire suppression systems, drywall, cooler in the kitchen, and painting. The Jones Park walk ramp is being disassembled.
  
- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

## Progress Photographs



Drywall installation continues on soffits in the pre-function area.



Work continues on the plaza deck concrete.



Loading dock equipment is being installed; concrete is complete.



The curtain wall and glazing are complete in the pre-function area leading out to Jones Park.