

Fox Cities Exhibition Center

Weekly Update - 12/22/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** VerHalen continues with ceilings and drywall. Spies Painting has started painting the walls. Otis continues with their escalator finish work.

- ◇ **Exterior Work:** Omni has completed the exterior work and continues working on the interior curtain walls. Corcoran completed the screen wall on the administration roof and continues installing metal wall panel and the column wrap at the Lawrence Street entrance. Vande Hey has finished the landscaping. Loading dock equipment is installed, and a temporary chain-link fence has been installed along Lawrence Street. Jones Sign installed the height restrictors on the plaza deck; work on the lighted spire on the roof is ongoing.

- ◇ **Finishes:** Spies continues painting in all areas. Tile is installed in the upper pre-function area, lower pre-function entrance, on the stairs, and in the bathrooms. CPR Concrete is scrubbing, sealing, and caulking the exhibition floor. Suburban Electric continues with light fixture installation. Bathroom partitions and fixtures are being installed. Elevator and escalator finishes continue. Doors have been hung. Kitchen equipment has been installed. Hardware and AV equipment installation continues.

- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

Progress Photographs



Equipment is installed in the plating kitchen.



Height restrictors are installed on the plaza deck.



Light fixtures, doors, and tile is installed in the pre-function area. Carpet is ready for installation.



Floors have been cleaned and sealed in the exhibition space.