

# Fox Cities Exhibition Center

## Weekly Update - 02/13/2017

---

### Key Progress Points

- ◇ **Excavation:** *Calnin & Goss continued removing the soils down to Tier 2 throughout the week. Several of the older buildings, such as the convent and the school, had foundations in this area, which they had to break apart with wrecking balls. Work will continue in the upcoming week to remove the remaining amount of soils down to the Tier 2 elevation.*
  
- ◇ **Tieback Anchors:** *Michels met some resistance on one of the tiebacks along Elm Street, but they were able to finally bore through what is believed to be a foundation of the old St. Joseph building. With this complete, re-grouting is the only remaining work to be done on Tier 1, which is estimated to be finalized and tested out by mid-week. Some of the Tier 2 tiebacks along Lawrence Street were augured into place, which will continue in the coming week.*
  
- ◇ **Conditions & Safety:** *Weather in the past week was a mix of below-zero temperatures with the wind chill, and rain. The rain made the jobsite rather difficult due to the muddy conditions, however the freezing temperatures the next day allowed it to freeze. Calnin & Goss kept up with the changes in the weather to maintain the erosion control as well as the general walking paths and driving lanes. No injuries occurred in the past week.*

## Progress Photographs



Michels crane hoisting the few remaining tiebacks into the augured out holes along Elm Street.



Progress of the Tier 2 tieback anchor installation.



Progress of the Tier 2 excavation along Eighth Street.



Work continuing on the final grouting of the Tier 1 tiebacks along Eighth Street.