

Fox Cities Exhibition Center

Weekly Update - 02/20/2017

Key Progress Points

- ◇ **Excavation:** *As Michels tested their tiebacks, the excavation crews followed behind to remove the soils. The majority of the Tier 2 excavation was completed on Friday, except a small portion that will be removed on Monday the 20th. In the coming week the crews will begin removing the soils for Tier 3, which will bring them to the building floor elevation. Once that is complete, the next phase of excavation to be completed will be for the foundations.*
- ◇ **Tieback Anchors:** *Michels was able to get the Tier 2 tiebacks along Lawrence Street re-grouted and ready to be tested in the upcoming week. Work also began on installing tiebacks along Eighth Street heading towards Elm Street. The intent is to have the crews work in opposite directions and eventually meet along Elm Street in the coming week.*
- ◇ **Conditions & Safety:** *Site conditions throughout the week have been tremendous, allowing the crews to work with ease. Surveying crews came to take existing condition grades in several spots around the laydown area, which allowed Calnin & Goss to expand the area slightly. This was done in anticipation of the concrete, steel, and masonry crews mobilizing within the next several months. No injuries occurred this week.*

Progress Photographs



Tier 2 tiebacks have been installed along Lawrence Street, and crews are ready to turn onto Elm Street once the excavation of the soils is complete.



Crews working on the excavation of Tier 2.



Work being conducted on the additional laydown area.



Calnin & Goss installing fabric and stone at the laydown area expansion.