

# Fox Cities Exhibition Center

## Weekly Update - 04/17/2017

---

### Key Progress Points

- ◇ **Excavation:** *Calnin & Goss continued to work hand-in-hand with Michels to get the holes dug in preparation for pipe piling installation. As new equipment showed up and others were relocated during the week, crews installed temporary roads to allow ease of movement.*
  
- ◇ **Tieback Anchors/Pipe Piles:** *Waler installation and testing continued on the south wall with anticipation of being fully completed in the upcoming week. Crews also continued to drive pipe piling throughout the week and were able to complete all the piling in the southwest corner. Work on installing the pipe piling will continue in the upcoming weeks.*
  
- ◇ **Concrete:** *Crews continued to work their way along the west wall installing pile caps and mud mats. Several walls were poured this week as well, including the freight elevator shaft and the northeast retaining wall. The delivery of the large 300-ton crane happened this week; there are now three cranes on the jobsite in addition to the pile driving crane used by Michels. This large crane will be used throughout the job and will become critical when work begins on erecting the steel, which is anticipated to start sometime in May.*
  
- ◇ **Conditions & Safety:** *The weather was extremely good throughout the week with only a few periodic rain showers. This allowed the crews to work very efficiently and focus on production rather than site maintenance. No injuries occurred this week.*

## Progress Photographs



Miron's 300-ton crane after being fully assembled.



Concrete crew members pouring concrete for the freight elevator shaft walls.



Rebar crew members tying in the final pieces of the rebar cage at the east retaining wall.



The east retaining wall after being poured Friday afternoon. The forms will be stripped in the coming week.