

# Fox Cities Exhibition Center

## Weekly Update - 05/15/2017

---

### Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Precast openings have been cut and temporary walls have been put in place of the cut openings. Underground utility work in the alley of the Radisson Paper Valley Hotel and at Lawrence Street has started.
  
- ◇ **Excavation/Tieback Anchors/Pipe Piles:** Excavation work continues at the southeast corner of the project. All driving of pipe piles was completed on Friday; Michaels demobilized after work was complete. Lagging is also complete.
  
- ◇ **Concrete:** The concrete crew is working on forming and pouring the west wall. Work also continued on the various pile caps and grade beams throughout the rest of the project.
  
- ◇ **Masonry:** The northeast corner elevator shaft is complete, and work has started on the northwest elevator shaft.
  
- ◇ **Conditions & Safety:** Site conditions are good; there were no issues or injuries this week.

## Progress Photographs



The precast openings have been cut and a temporary enclosure is in place at the Radisson Paper Valley Hotel. Underground utility work has begun.



Continuing to form and pour concrete walls along the west side of the project.



Work started on the northwest elevator shaft earlier in the week and is ongoing.



The driving of pipe piles was 100% complete on Friday. Lagging is also complete.