



Fox Cities Exhibition Center

Weekly Update - 05/22/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Underground utility work in the alley of the Radisson and at Lawrence Street continues. Concrete footings have been poured in the alley, and interior concrete demo work will begin this week.

- ◇ **Excavation/Tieback Anchors/Pipe Piles:** There is minimal excavation work being done currently. Tieback work is taking place between the north foundation wall and West Lawrence Street. All pipe pile driving is complete.

- ◇ **Concrete:** The concrete crew has finished the west wall and is currently forming the south foundation to pour this week. Work also continued on the various pile caps and grade beams throughout the rest of the project.

- ◇ **Masonry:** Both elevator shafts are complete. Masons are mobilizing to begin work at the southwest corner of the project.

- ◇ **Conditions & Safety:** Site conditions are good; there were no issues or injuries this week.

Progress Photographs



Tieback work between the north foundation wall and West Lawrence Street continues.



The south wall is beginning to take shape and will be poured later this week.



The northwest elevator shaft is complete. Steel erection has begun.



New concrete footings at the Radisson Paper Valley Hotel.