



Fox Cities Exhibition Center

Weekly Update - 05/29/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Several helical piles have been installed in the alley. The existing concrete stairs were demoed this week in preparation for the new entrance. A new concrete slab was also poured in the patio area.

- ◇ **Excavation/Tieback Anchors:** There is minimal excavation work taking place. Tieback work is currently being done between the north foundation wall and West Lawrence Street.

- ◇ **Concrete:** The concrete crew has finished pouring the southwest corner and part of the south wall as of 5/26. Forming and pouring of the south wall will continue this week.

- ◇ **Masonry:** Masons have continued to work in the southwest corner of the project (loading dock area).

- ◇ **Conditions & Safety:** Site conditions are good and there are no issues. No injuries occurred this week.

Progress Photographs



Tieback work between the north foundation wall and West Lawrence Street is continuing.



The southwest corner and part of the south wall were poured on 5/26. Work will continue on the south wall.



Steel erection continues for the northern portion of FCEC.



Several helical piles are in place and a new concrete pad is complete in the patio area.