

Fox Cities Exhibition Center

Weekly Update - 05/08/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** *Crews began demolition of interior walls. A precast opening was cut into the existing wall in the alley by the courtyard. Crews also installed a temporary fence in the courtyard and removed the existing sprinkler system and electrical lines for the future elevator shaft.*

- ◇ **Excavation/Tieback Anchors/Pipe Piles:** *Excavation crews continued to dig for the grade beams and pile caps, as well as backfill areas already poured with concrete. Tieback work on the south side of the project is almost complete.*

- ◇ **Concrete:** *Concrete foundation work for the north wall is complete, and crews are working on forming and pouring the west wall. Work also continued on the various pile caps and grade beams throughout the rest of the project.*

- ◇ **Masonry:** *Work on the northeast corner elevator shaft will be wrapping up early this week. A rough terrain crane has been added to the site to supply materials to the masonry crew. The next location for major masonry activity is the northwest elevator shaft.*

- ◇ **Conditions & Safety:** *There was some rain earlier in the week, but there were no delays and all work continued as scheduled. No injuries occurred this week.*

Progress Photographs



Tieback work on the south side of the project is almost complete.



Crews preparing to cut a hole in a precast wall that is located in the alley/courtyard of the Radisson Paper Valley Hotel.



The elevator shaft in the northeast corner of the project is almost complete.



Poured concrete foundation walls are complete next to west Lawrence Street. Crews are starting to form and pour along the west side.