



# Fox Cities Exhibition Center

## Weekly Update - 06/19/2017

---

### Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Foundation work continues for the escalator and elevator. There is also utility work being done at West Lawrence Street.
  
- ◇ **Steel:** Steel erection for the plaza level/exhibition hall roof took place this past week. Two 110,000-pound plate girders were set, as seen in the attached pictures. Steel decking continues to be installed for deck pours to take place this week.
  
- ◇ **Concrete:** Concrete pours along the south wall have been completed; work continues along the southeast corner. Backfilling along West Lawrence Street and the north foundation wall of FCEC has started.
  
- ◇ **Masonry:** The masonry crew is continuing work in the southwest corner, building walls for the loading dock/service area.
  
- ◇ **Conditions & Safety:** Site conditions are good; there were no issues or injuries this week.

## Progress Photographs



Backfilling along West Lawrence Street and the north foundation wall of FCEC.



Steel has been set for the exhibition center roof/plaza level.



Concrete pours have turned the corner along the southeast wall and will continue along the east wall.



Steel decking is being installed in preparation for a deck pour at the loading dock area.