



Fox Cities Exhibition Center

Weekly Update - 06/26/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Helical piles were installed for additional escalator footings.

- ◇ **Steel:** Steel erection above the ramp to the exhibition floor level has been finalized. Steel deck installation continues at the plaza level.

- ◇ **Concrete:** The first deck pour has been completed at the loading dock. Work is being done on rebar and formwork placement for the first level of the exterior stair foundation walls along the east side of the exhibition center.

- ◇ **Masonry:** The masonry crew is currently working on the elevator shaft at the Radisson Paper Valley Hotel.

- ◇ **Conditions & Safety:** Site conditions are good; there were no issues or injuries this week.

Progress Photographs



Backfilling along West Lawrence Street and the north foundation wall of FCEC continues.



Steel decking installation at plaza level. Carpenters are installing wood forms in preparation for the deck pour at back of house.



Helical piles have been installed for footings to be formed and poured in preparation for the escalator install.



The loading dock deck has been poured.