



# Fox Cities Exhibition Center

## Weekly Update - 06/05/2017

---

### Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Concrete footing and foundation work continues in the alley. Helical piles have been drilled for the elevator foundation inside of the Radisson Paper Valley Hotel.
  
- ◇ **Excavation/Tieback Anchors:** Minimal excavation work is taking place. Tieback work is almost complete between the north foundation wall and West Lawrence Street, and has begun between the west foundation wall and Elm Street.
  
- ◇ **Concrete:** The concrete crew has completed another large pour as of 6/2 along the south foundation wall of the exhibition center.
  
- ◇ **Masonry:** Masons continue to work in the loading dock area in the southwest corner of the project.
  
- ◇ **Conditions & Safety:** Site conditions are good and no injuries occurred this week.

## Progress Photographs



Tieback work between the north foundation wall and West Lawrence Street is almost complete.



Concrete pour along the south foundation wall.



Steel erection continues for the northern portion of FCEC.



Concrete footing/foundation work continues at the Radisson for the future escalator that will connect up to the walkway over West Lawrence Street.