

# Fox Cities Exhibition Center

## Weekly Update - 07/17/2017

---

### Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Foundation work to support the structural steel for the walkway bridge continues along West Lawrence Street.
  
- ◇ **Steel:** Steel erection for the exterior stairs on the east side of FCEC continues. Steel decking for the stair slabs is now in place. Canopy roof decking was installed, and tieback installation along the south wall is being finalized.
  
- ◇ **Concrete:** A storm water expansion tank slab was poured this week.
  
- ◇ **Masonry:** Masons began working on the freight elevator CMU walls and loading dock walls.
  
- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

## Progress Photographs



A concrete slab was poured for future installation of a storm water trap tank.



Metal stud installation began this week along the north wall of FCEC.



At RPVH: Masons continue work on footings and foundation walls.



Masons have mobilized to start work at freight elevators and loading dock area.