

Fox Cities Exhibition Center

Weekly Update - 07/24/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Foundation work to support the structural steel for the walkway bridge is almost complete. Backfilling of foundations has started, as well as prep work for new precast panel tie-ins.

- ◇ **Steel:** Steel stair installation has begun in the northwest corner of the project. The framing needed for the future screen wall on top of the administration level is complete.

- ◇ **Concrete:** Slab on grade concrete has been poured for the north portion of the pre-function area and east portion of back-of-house (both of the locations are underneath the plaza deck). Planter walls located at the southeast corner of the project were formed, poured, and stripped.

- ◇ **Masonry:** Masons continue to work on the freight elevator CMU walls and loading dock walls.

- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

Progress Photographs



A storm water trap tank was installed.



Exterior metal stud installation continues along with installation of exterior sheathing for the administration walls.



At RPVH: Foundation work is wrapping up and backfilling is taking place as needed.



The north portion of the pre-function slab on grade has been poured.