

Fox Cities Exhibition Center

Weekly Update - 07/31/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Backfilling of foundations is complete; the area is ready for installation of structural steel and precast panels.

- ◇ **Steel:** The steel stairs and railing are being prepped for future installation.

- ◇ **Concrete:** Slab on grade concrete has been poured for the west portion of back-of-house, service corridor, and lower level stair slab in the southwest corner of the exhibition center level.

- ◇ **Masonry:** Masons completed the freight elevator walls and are working on the loading dock walls.

- ◇ **Miscellaneous Work:** A large amount of installation work is being done, including steel studs, exterior sheathing, vapor/air barrier, aluminum curtain wall frames, RTU curbs, underground electrical/plumbing rough-ins, and overhead plumbing/HVAC/fire suppression systems. Backfilling of clear stone around the southeast corner and south side of the exhibition center is wrapping up as well.

- ◇ **Conditions & Safety:** Site conditions are good; there were no injuries this week.

Progress Photographs



Freight elevator CMU walls are complete.



Aluminum curtain wall frame installation has begun on the east side of the exhibition center.



At RPVH: Backfilling is complete. Existing precast walls are prepped for new connections.



The walls for the administrative area located on the south side of West Lawrence Street have received an air/vapor barrier spray application.