



Fox Cities Exhibition Center

Weekly Update - 7/5/2017

Key Progress Points

- ◇ **Radisson Paper Valley Hotel Work:** Masons completed the new elevator shaft this week. Michels continues to install helical piles. Additional foundation work took place to support the stairs that will go between the escalators for the walkway connection.

- ◇ **Steel:** Steel erection for the exterior stairs on the east side of FCEC took place this week, along with a significant amount of steel work activity in preparation for three future deck pours.

- ◇ **Concrete:** Two main deck pours took place this week—one at the walkway/bridge level and another for the northern portion of the plaza level.

- ◇ **Masonry:** The masonry crew is mobilizing and will begin work on the freight elevator shafts.

- ◇ **Conditions & Safety:** Site conditions are good and no injuries occurred this week.

Progress Photographs



At RPVH: Michels installing helical piles and Miron finalizing the elevator shaft.



Backfilling along the west side of FCEC is almost complete. Backfilling to continue around the loading dock and south side of FCEC.



South side of FCEC: tieback installation is almost complete.



Steel decking at plaza level is being finalized in preparation for upcoming deck pours.